# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Improvements to Roads and Drains at Anjanadri Layou Surrounding area in ward no. 06 Thanisandra |
| 2 | Amount of Work Portion | 1,36,09,933.00 |
| 3 | Estimated Cost | 200.00 Lakhs |
| 4 | Name of Contractor | Sri. Vinayaka Builders<br>Prop: Kumar Raju K |
| 5 | Agreement No | |
| 6 | No and date under which work order issued | EE/BTP/BBMP/WO/186/2020-21 Date: 03.02.2021 |
| 7 | Time limit originally fixed for completion | 4 Months |
| 8 | Date of application by the contractor for granting extension of time | 04.08.2021 |
| 9 | Date of receipt of application in the sub division office | 04.08.2021 |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 60% |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | 119 Days (upto 30th sept 2021) |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | 30.9.21. |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | EOT may be Approved as Per AEE Recommendation. |

Assistant Engineer
Ward No. 06(Thanisandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.

Scanned by CamScanner

Anjanadri Layout

Workorder no. 186/2020-21 Dt. 03.02.2021

Time given : 4 months

Date of Completion as per W.O : 03.06.2021

Extension of time applied for.

Extension of time

(1) June. 2021 : 27 dy

(2) July. 2021 : 31 "

(3) Aug. 2021 : 31 "

(4) Sep. 2021 : 30

119 days

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Scanned by CamScanner

# SRI VINAYAKA BUILDERS

No. 10, **"GOKUL NILAYA"** Dhanalakshmi Layout, Opp Indian oil Petrol Bunk, Thindlu Main Road
Vidyaranyapura, Bangalore - 560 097, **Mob. : +91-9448063457**


Ref

Date 23/8/2021

ದಿನಾಂಕ:

ರವರಿಗೆ
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು-92

ಮಾನ್ಯರೇ,

**ವಿಷಯ:** Improvements to Roads and Drains at Anjanadri Layou Surrounding area in ward no. 06 Thanisandra ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ವಿಳಂಭವಾಗಿರುವುದಕ್ಕೆ ಕಾರ್ಯದೇಶದ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡುವ ಬಗ್ಗೆ

ಈ ಮೇಲಿನ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, Improvements to Roads and Drains at Anjanadri Layou Surrounding area in ward no. 06 Thanisandra ಕಾಮಗಾರಿಯನ್ನು ತಮ್ಮ ಕಛೇರಿಯಿಂದ **EE/BTP/BBMP/WO/185/2020-21** Date: **03.02.2021** ರಂದು ನನಗೆ ಕಾರ್ಯದೇಶ ನೀಡಿರುತ್ತೀರಿ, ಆದರೆ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಕಾರ್ಯದೇಶದಲ್ಲಿ ನಿಗಧಿಪಡಿಸಿರುವ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳುವ ಸ್ಥಳದಲ್ಲಿ ಬಿ.ಡಬ್ಲೂ.ಎಸ್.ಎಸ್.ಬಿ ವತಿಯಿಂದ ಕಾವೇರಿ ಕುಡಿಯುವ ನೀರಿನ ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯ ಕೆಲಸವನ್ನು ನಿರ್ವಹಿಸುತ್ತಿರುವುದರಿಂದ ಸದರಿ ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯು ಮುಕ್ತಾಯಗೊಂಡ ನಂತರ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಬೇಕಾಗಿರುತ್ತದೆ. ಇದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಮುಕ್ತಾಯಗೊಳಿಸಲು ಕಷ್ಟಸಾಧ್ಯವಾಗಿರುತ್ತದೆ.

ಆದ್ದರಿಂದ ಸದರಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ನಂತರ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು ಎಂದು ತಿಳಿಸುತ್ತಾ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿರುವುದರಿಂದ ದಿನಾಂಕ: 30.09.2021ರ ವರೆಗೆ ಈ ಕಾಮಗಾರಿಯ (E.O.T) ವಿಸ್ತರಣೆಯನ್ನು ಮಾಡಲು ಈ ಮೂಲಕ ತಮ್ಮಲ್ಲಿ ಕೋರಲಾಗಿದೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮ ವಿಶ್ವಾಸಿ

ಶ್ರೀ ಕುಮಾರ್‌ರಾಜು
ಶ್ರೀ ವಿನಾಯಕ ಬಿಲ್ಡರ್ಸ್
ಗುತ್ತಿಗೆದಾರರು

Scanned by CamScanner